



**New York City Department of Education
Report Pursuant to Local Law 12 of 2015
November 1, 2020**

Background

The New York City Department of Education monitors and addresses environmental concerns in or adjacent to NYC school buildings involving groundwater, ambient air, gas, soil, soil gas, and dust which may affect students and staff occupying NYC school buildings.

The following report, as required by Local Law 12 of 2015, contains the results of reportable environmental inspections and environmental reports that took place from July 2019 through June 2020.

Local Law 12 of 2015 specifies that this annual report shall include:

1. A summary of any reportable environmental inspections or environmental reports for the prior school year, including, but not limited to, information regarding any inspection and sampling of groundwater, ambient air, gas, soil, soil gas, and dust, unless such reporting is already required by local law.
2. Information regarding any investigative or remedial work conducted by the department, in response to any reportable environmental inspection, to mitigate the effects of any air, soil, water, or indoor environment condition including, but not limited to, measures taken to address the presence of hazardous substances, contaminants and pollutants that exceed maximum levels, the time frame within which such action was taken, the timeframe within which employees and parents of students were notified of such action and information regarding whether such air, soil, water or indoor environment condition was resolved as a result of such action.
3. Information regarding any reportable environmental inspection or any environmental report related to the overall progress of the department's efforts to improve air quality in public schools, including any reportable environmental inspection for air quality related to school renovations, including, but not limited to, the replacement of ceilings.
4. The current status of any site subject to a consent order or agreement with the United States environmental protection agency, the New York state department of environmental conservation or the New York state department of health.

Community School District	Council District	Building Code	DBN	School Name	Date Report Received	Date Communication Sent to Stakeholders	Reportable Incident Type	Action Performed or Will Be Performed	Status	SCA Comments
11	12	X021	11X021	P.S. 021 Philip H. Sheridan	7/1/2019	9/9/2019	Soil Quality: exceedances for several SVOCs.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
10	11	X340	10X340	P.S. 340	7/5/2019	9/17/2019	Soil Quality: exceedances for SVOCs.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
14	33	K016	14K016, 84K355	P.S. 016 Leonard Dunkly Williamsburg Collegiate Charter School	7/11/2019	9/9/2019	Soil Quality: exceedances for two metals and several SVOCs.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
8	18	X450	75X017 08X312 08X376 08X377 08X432 08X452 08X561	P.S. X017 Millennium Art Academy Antonia Pantoja Preparatory Academy: A College Board School Bronx Community High School Bronx Bridges High School Gotham Collaborative High School Bronx Compass High School	7/12/2019	9/9/2019	Soil Quality: exceedances for one metal and several SVOCs.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
28	24	Q217	28Q217	J.H.S. 217 Robert A. Van Wyck	7/15/2019	9/9/2019	Soil Quality: exceedances for several polycyclic aromatic hydrocarbons.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
27	32	Q064	27Q064	P.S. 064 Joseph P. Addabbo	7/23/2019	9/9/2019	Soil Quality: exceedances for several SVOCs.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
17	36	K210	17K394 84K742	M.S. K394 Explore Empower Charter School	7/26/2019	9/9/2019	Soil Quality: exceedances for one metal and one SVOC.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
15	38	K845	15K295 15K443	P.S. 295 New Voices School of Academic & Creative Arts	7/29/2019	9/9/2019	Soil Quality: exceedances for two metals.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
25	19	Q193	25Q193	P.S. 193 Alfred J. Kennedy	7/30/2019	9/9/2019	Soil Quality: exceedance for one metal.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
10	15	X085	10X085	P.S. 085 Great Expectations	7/30/2019	9/9/2019	Soil Quality: exceedances for two metals.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
24	30	Q093	75Q075 24Q093	Robert E. Peary School I.S. 093 Ridgewood	7/31/2019	9/9/2019	Soil Quality: exceedances for several SVOCs.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
11	12	X068	11X068	P.S. 068 Bronx	7/31/2019	9/9/2019	Soil Quality: exceedances for two metals.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
2	5	M158	02M158 02M177	P.S. 158 Bayard Taylor Yorkville East Middle School	7/31/2019	9/9/2019	Soil Quality: exceedances for eight SVOCs.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
20	43	K127	20K127	P.S. 127 Mckinley Park	7/31/2019	9/9/2019	Soil Quality: exceedance for one metal.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
30	26	Q575	30Q575	Academy of American Studies	8/1/2019	9/9/2019	Soil Quality: exceedances for one metal (lead) and several SVOCs.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
13	35	K431	13K430	Brooklyn Technical High School	8/2/2019	9/9/2019	Soil Quality: exceedances for one metal, one VOC, and several SVOCs.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.

Community School District	Council District	Building Code	DBN	School Name	Date Report Received	Date Communication Sent to Stakeholders	Reportable Incident Type	Action Performed or Will Be Performed	Status	SCA Comments
15	39	K032	15K032	P.S. 032 Samuel Mills Sprole	8/2/2019	9/17/2019	Soil Quality: exceedances for two metals and several SVOCs.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
26	20	Q430	26Q430 75Q811	Francis Lewis High School P.S. Q811	8/5/2019	9/9/2019	Soil Quality: exceedances for one metal (selenium), one SVOC (indeno[1,2,3-c,d]pyrene), and one VOC (acetone).	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
25	19	Q129	25Q129	P.S. 129 Patricia Larkin	8/5/2019	9/9/2019	Soil Quality: exceedances for one SVOC.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
10	11	X024	10X024	P.S. 024 Spuyten Duyvil	8/6/2019	9/17/2019	Soil Quality: exceedances for one metal.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
24	30	Q009	75Q009	P.S. 009	8/7/2019	9/17/2019	Soil Quality: exceedances for several SVOCs.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
10	14	X347	10X033	P.S. 033 Timothy Dwight	8/8/2019	9/17/2019	Soil Quality: exceedances for several SVOCs and lead (NYSDEC values and USEPA toxicity characteristic).	Materials excavated and disposed of off-site. Community air monitoring and dust construction measures implemented during excavation and handling of hazardous lead soil.	Ongoing	Hazardous lead soil removed. Project in construction.
8	18	X182	08X182	P.S. 182	8/12/2019	9/17/2019	Soil Quality: exceedances for several SVOCs and metals.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
10	14	X843	10X246	P.S. 246 Poe Center	8/15/2019	9/30/2019	Soil Quality: exceedances for one metal.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
31	51	R840	75R037	The David Marquis School of the Arts	8/15/2019	9/30/2019	Soil Quality: exceedances of USEPA toxicity characteristic for two metals.	Materials excavated and disposed of off-site. Community air monitoring and dust construction measures implemented during excavation and handling of hazardous lead soil.	Resolved	Soil disposal complete.
31	51	R025	75R025	South Richmond High School I.S./P.S. 25	8/20/2019	9/17/2019	Soil Quality: exceedances for one metal.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
8	17	X060	75X010 08X333	P.S. X010 The Longwood Academy of Discovery	8/21/2019	9/17/2019	Soil Quality: exceedances for one SVOC.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
22	48	K254	22K254	P.S. 254 Dag Hammarskjöld	8/22/2019	9/17/2019	Soil Quality: exceedances for several SVOCs.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
31	50	R080	31R080	The Michael J. Petrides School	8/22/2019	9/30/2019	Soil Quality: exceedances for one metal and several SVOCs.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
8	18	X119	08X119	The Dr. Emmett W. Bassett School	8/27/2019	9/30/2019	Soil Quality: exceedances for one SVOC.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
31	50	R026	31R026	P.S. 026 The Carteret School	8/28/2019	9/30/2019	Soil Vapor: several VOCs above background. Soil Quality: several metals and one pesticide in exceedance of cleanup criteria. Groundwater Quality: two metals in exceedance of comparison criteria.	Soil vapor below AGVs. Soil not accessible to students. Groundwater is not used for drinking. Findings do not warrant further action.	Ongoing	Acquisition of adjacent property is on hold.

Community School District	Council District	Building Code	DBN	School Name	Date Report Received	Date Communication Sent to Stakeholders	Reportable Incident Type	Action Performed or Will Be Performed	Status	SCA Comments
14	33	K016	14K016 84K355	P.S. 016 Leonard Dunkly Williamsburg Collegiate Charter School	8/29/2019	9/24/2019	Soil Quality: exceedances for several SVOCs.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
24	21	Q061	24Q061	I.S. 061 Leonardo Da Vinci	9/4/2019	9/24/2019	Soil Quality: exceedances for one metal.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
31	49	R066	31R066 31R068	The Richmond Pre-K Center Port Richmond School for Visionary Learning	9/6/2019	9/24/2019	Indoor Air Quality: one VOC (methylene chloride) above background but below AGV.	Below NYSDOH AGV; finding does not warrant further action.	Resolved	No further action required.
15	39	K830	15K039	P.S. 039 Henry Bristow	9/9/2019	9/30/2019	Soil Vapor: background and AGV exceedances for VOCs. Indoor Air Quality: no exceedances. Soil Quality: no exceedances.	Indoor Air below NYSDOH AGV; finding does not warrant further action.	Resolved	No further action required
28	29	Q206	28Q206	P.S. 206 The Horace Harding School	9/12/2019	9/30/2019	Soil Quality: exceedance for one metal (cobalt).	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
8	17	X039	84X380 08X530	Success Academy Charter School - Bronx 3 Longwood Preparatory Academy	9/17/2019	9/30/2019	Soil Quality: exceedance for one SVOC.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
26	23	Q415	26Q415 75Q993	Benjamin N. Cardozo High School P.S. Q993	9/20/2019	9/30/2019	Soil Quality: exceedances for one VOC and one metal.	Materials will be excavated and disposed of off-site.	Ongoing	Design in progress
22	48	K014	22K014 75K771 75K811	J.H.S. 014 Shell Bank P.S. K771 P.S. K811 Connie Lekas School	10/3/2019	10/15/2019	Soil Quality: exceedances for SVOCs and one metal.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
13	35	K431	13K430 75K753	Brooklyn Technical High School P.S. K753 - School for Career Development	10/9/2019	10/15/2019	Soil Quality: exceedances for three SVOCs.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
21	48	K253	21K253	P.S. 253	10/9/2019	10/15/2019	Soil Quality: exceedances for one VOC, five SVOCs, and five metals. Soil Vapor: exceedances for VOCs above background concentrations and/or AGVs.	The onsite soils are currently covered by either asphalt, concrete pavement, or landscaped areas with vegetative cover and are not accessible to students. A soil vapor barrier and SSDS will be integrated into new building design. Soil to be excavated during construction will be properly tested and appropriately reused or disposed of off-site. Topsoil will be placed over all landscaped areas.	Ongoing	Design in progress
13	35	K431	13K430 75K753	Brooklyn Technical High School P.S. K753 - School for Career Development	10/18/2019	10/24/2019	Soil Quality: exceedances for SVOCs.	Endpoint soil samples in connection with Underground Storage Tank (UST) closure. UST properly removed and disposed off-site. UST excavation area backfilled with clean fill.	Resolved	Soil disposal complete.
17	41	K707	17K189	P.S. 189 The Bilingual Center	10/22/2019	10/24/2019	Soil Quality: exceedances for SVOCs.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
20	43	K229	20K229	P.S. 229 Dyker	10/22/2019	10/24/2019	Soil Quality: exceedances for one metal and one SVOC.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
10	14	X472	10X246	P.S. 246 Poe Center	10/29/2019	11/12/2019	Soil Quality: exceedances for two metals.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
10	11	X037	10X037	P.S. X037 - Multiple Intelligence School	11/1/2019	11/12/2019	Soil Quality: exceedances for four SVOCs and one metal.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.

Community School District	Council District	Building Code	DBN	School Name	Date Report Received	Date Communication Sent to Stakeholders	Reportable Incident Type	Action Performed or Will Be Performed	Status	SCA Comments
29	23	Q442	N/A	District 29 3K Center	11/5/2019	N/A	Soil Quality: exceedances for several SVOCs.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
31	50	R086	75R037 84R076 31R080	The David Marquis School of the Arts Bridge Preparatory Charter School The Michael J. Petrides School	11/14/2019	11/26/2019	Soil Quality: exceedances for one metal.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
25	19	Q032	25Q032	P.S. 032 State Street	11/15/2019	11/26/2019	Soil Vapor: exceedances for seven VOCs above background concentrations and/or AGVs. Soil Quality: exceedances for four metals.	The onsite soils are currently covered by either asphalt, concrete pavement, or landscaped areas with vegetative cover and are not accessible to students. A soil vapor barrier and SSDS will be integrated into new building design. Soil to be excavated during construction will be properly tested and appropriately reused or disposed of off-site. Topsoil will be placed over all landscaped areas.	Ongoing	Design in progress.
24	25	Q102	24Q102	P.S. 102 Bayview	11/22/2019	12/4/2019	Soil Quality: exceedances for one SVOC.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
12	17	X134	12X134	P.S. 134 George F. Bristow	11/25/2019	12/4/2019	Soil Quality: exceedances for one SVOC.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
18	46	K500	18K617 18K633 18K642 75K753 18K617 18K633 18K642 75K753	High School for Innovation in Advertising and Media High School for Medical Professions Urban Action Academy P.S. K753 - School for Career Development High School for Innovation in Advertising and Media High School for Medical Professions Urban Action Academy P.S. K753 - School for Career Development	12/17/2019	1/9/2020	Soil Quality: contaminated by petroleum spill.	Spill contained within construction fence; all accessible impacted soil was immediately removed and remaining soil was contained and covered until removal. Materials excavated and disposed of off-site. Dust control measures and odor suppressants to prevent potential discomfort. NYSDEC closed the spill case.	Resolved	Soil disposal complete.
3	6	M075	03M075 03M250	P.S. 075 Emily Dickinson M.S. 250 West Side Collaborative Middle School	1/2/2020	1/9/2020	Remediation progress reporting associated with a petroleum spill.	Monitoring and removal of residual fuel oil from groundwater monitoring wells installed in the former fuel oil tank area and adjacent boiler room are ongoing. Well gauging and monitoring effort was implemented under NYSDEC's oversight over a six-month period and subsequently extended for another six months due to oil re-accumulation. NYSDEC did not agree to previous request for closure of the Spill Case.	Ongoing	Spill investigation and remediation under NYSDEC oversight.
26	23	Q469	26Q415 75Q993	Benjamin N. Cardozo High School P.S. Q993	1/15/2020	1/30/2020	Soil Quality: exceedances for two metals and one VOC.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
28	29	Q196	28Q196	P.S. 196 Grand Central Parkway	1/15/2020	1/30/2020	Soil Quality: exceedances for several metals and SVOCs.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
18	42	K233	18K233 84K736	P.S. 233 Langston Hughes New American Academy Charter School	1/21/2020	1/30/2020	Soil Quality: exceedance for one VOC.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
31	49	R446	31R445	Port Richmond High School	1/21/2020	1/30/2020	Soil Quality: exceedances for two metals.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.

Community School District	Council District	Building Code	DBN	School Name	Date Report Received	Date Communication Sent to Stakeholders	Reportable Incident Type	Action Performed or Will Be Performed	Status	SCA Comments
6	7	M192	06M192 06M209	P.S. 192 Jacob H. Schiff Hamilton Grange Middle School	1/30/2020	2/5/2020	Petroleum Spill: petroleum product was observed in each of the skimmer systems located in the boiler room of the building.	Recovered product was removed with a vacuum truck and transported off-site to a disposal facility. Monitoring and removal activities will continue to be coordinated with the school custodian until termination is approved by the NYSDEC.	Ongoing	Annual progress reports associated with an open petroleum spill are submitted to NYSDEC. The 2019 annual report was submitted to NYSDEC in January 2020.
31	49	R700	31R074	P.S. 74 Future Leaders Elementary School	2/5/2020	2/20/2020	Soil Quality: exceedances for several metals and SVOCs.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
27	28	Q096	27Q096	P.S. 096	2/10/2020	2/26/2020	Soil Vapor: exceedance of AGV for one VOC (tetrachloroethene). Groundwater Quality: exceedance for manganese (consistent with natural background conditions). Soil Quality: no exceedances.	Soil vapor barrier will be integrated into design of new building addition. All soil to be excavated will be properly characterized to identify appropriate material handling reuse, and/or disposal options.	Ongoing	Design in progress
13	35	K287	13K287 84K536	P.S. 287 Bailey K. Ashford Community Roots Charter School	2/10/2020	2/26/2020	Spill Investigation: limited petroleum impacts to soil and groundwater.	Underground storage tanks will be cleaned and permanently closed.	Resolved	Spill was closed by the NYSDEC
27	32	Q343	27Q047	P.S. 047 Chris Galas	2/18/2020	2/26/2020	Soil Vapor: exceedance of AGV for one VOC (trichloroethylene). Groundwater Quality: exceedance for one SVOC and three metals. Soil Quality: exceedances for SVOCs, metals, pesticides, and one polychlorinated biphenyl.	Groundwater is not used for drinking. A soil vapor barrier and SSDS will be integrated into design of new building addition. All soil to be excavated will be properly characterized to identify appropriate material handling reuse, and/or disposal options.	Ongoing	Design in progress.
10	11	X081	10X081	P.S. 081 Robert J. Christen	2/25/2020	10/20/2020	Soil Quality: exceedance for one SVOC.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
14	34	K315	14K017, 14K577	P.S. 017 Henry D. Woodworth, Conselyea Preparatory School	2/26/2020	10/20/2020	Soil Quality: exceedances for several metals and SVOCs.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
20	43	K989	20K104	P.S./I.S. 104 The Fort Hamilton School	3/6/2020	10/20/2020	Soil Vapor: exceedances for VOCs above background concentrations and/or AGVs. Groundwater Quality: exceedances for VOCs, SVOCs, and metals. Soil Quality: exceedances for VOCs, SVOCs, and metals.	Standard construction practices will include dust control measures during earth moving operations and the work area will be fenced and restricted to construction personnel only. Pre-existing school situated over ventilated parking garage.	Ongoing	Acquisition of adjacent property is on hold.
28	29	Q190	75Q177 28Q190	P.S. Q177 J.H.S. 190 Russell Sage	3/9/2020	10/20/2020	Spill Investigation: no evidence of petroleum contamination in soil samples. SVOC exceedance indicated in soil sample attributed to fill material.	Underground storage tanks taken out of service and decommissioned as part of a boiler conversion project.	Ongoing	Awaiting confirmation of spill closure from NYSDEC.
19	42	K202	19K202 84K680	P.S. 202 Ernest S. Jenkyns Achievement First Aspire Charter School	3/16/2020	10/20/2020	Soil Quality: exceedances for one metal and two SVOCs.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.

Community School District	Council District	Building Code	DBN	School Name	Date Report Received	Date Communication Sent to Stakeholders	Reportable Incident Type	Action Performed or Will Be Performed	Status	SCA Comments
8	18	X119	08X119	The Dr. Emmett W. Bassett School	3/16/2020	10/20/2020	Soil Quality: exceedances for one metal and several SVOCs.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
7	8	X161	75X017 07X161	P.S. X017 P.S. 161 Juan Ponce De Leon School	3/18/2020	10/20/2020	Soil Quality: exceedances for one metal (barium).	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
4	8	M050	84M337 84M382 04M964	NYC Autism Charter School East Harlem DREAM Charter School Central Park East II	3/31/2020	10/20/2020	Soil Quality: exceedances for one metal and two SVOCs.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
28	29	Q174	28Q174	P.S. 174 William Sidney Mount	4/9/2020	10/20/2020	Soil Vapor: exceedances of background concentrations for VOCs.	Soils in the area of the proposed addition are covered by either asphalt or concrete pavement and are not accessible to students. Soil vapor barrier will be integrated into new building addition. All soil excavated during construction will be properly characterized to identify appropriate material handling, reuse, and/or disposal options and topsoil will be placed over exposed soil in all landscaped areas. Dust control measures will be employed and work area will be fenced and restricted to construction personnel only.	Ongoing	Design in progress.
31	49	R049	31R028 31R049	The Eagle Academy for Young Men of Staten Island I.S. 49 Berta A. Dreyfus	5/5/2020	10/20/2020	Soil Quality: exceedances for metals and SVOCs.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
11	12	X426	75X176 11X253 11X265 11X275 11X290 11X544 11X545 75X723	P.S. X176 Bronx High School for Writing and Communication Arts Bronx Lab School High School of Computers and Technology Bronx Academy of Health Careers High School for Contemporary Arts Bronx Aerospace High School P.S. 723	5/13/2020	10/20/2020	Soil Vapor: exceedances for VOCs above background concentrations and/or AGVs. Soil Quality: exceedances for one metal and SVOCs.	Soil vapor barrier and sub-slab depressurization system will be integrated into new building addition. All soil excavated during construction will be properly characterized to identify appropriate material handling, reuse, and/or disposal options and topsoil will be placed over exposed soil in all landscaped areas. Dust control measures will be employed and work area will be fenced and restricted to construction personnel only. Soils in the area of the proposed addition are covered by either asphalt or concrete pavement and are not accessible to students.	Ongoing	Design completed. Awaiting construction phase.
31	51	R005	31R005	P.S. 005 Huguenot	5/19/2020	10/20/2020	Soil Vapor: exceedances for one petroleum-related VOC above background concentration. Soil Quality: exceedances for one metal.	Soil vapor barrier will be integrated into new building addition. All soil excavated during construction will be properly characterized to identify appropriate material handling, reuse, and/or disposal options and topsoil will be placed over exposed soil in all landscaped areas. Dust control measures will be employed and work area will be fenced and restricted to construction personnel only. Soils in the area of the proposed addition are covered by either asphalt or concrete pavement and are not accessible to students.	Ongoing	Design in progress.

Community School District	Council District	Building Code	DBN	School Name	Date Report Received	Date Communication Sent to Stakeholders	Reportable Incident Type	Action Performed or Will Be Performed	Status	SCA Comments
11	13	X105	11X105	P.S. 105 Sen Abraham Bernstein	5/22/2020	10/27/2020	Soil Vapor: exceedances for VOCs above background concentrations. Soil Quality: exceedances for one metal and SVOCs.	Soil vapor barrier will be integrated into new building addition. All soil excavated during construction will be properly characterized to identify appropriate material handling, reuse, and/or disposal options and topsoil will be placed over exposed soil in all landscaped areas. Dust control measures will be employed and work area will be fenced and restricted to construction personnel only. Soils in the area of the proposed addition are covered by either asphalt or concrete pavement and are not accessible to students.	Ongoing	Design in progress.
12	15	X057	12X057 12X273	P.S. 057 Crescent Frederick Douglass Academy V. Middle School	5/27/2020	10/27/2020	Soil Quality: exceedances for one metal and one pesticide.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
31	49	R112	31R066	The Richmond Pre-K Center	6/22/2020	10/27/2020	Soil Quality: exceedances for several metals and one SVOC.	Materials excavated and disposed of off-site.	Resolved	Soil disposal complete.
15	38	K136	15K136 15K821	I.S. 136 Charles O. Dewey Sunset Park Prep	6/24/2020	10/27/2020	Soil Quality: exceedances for one metal and four SVOCs.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
7	8	X183	75X168 84X493 07X551	P.S. 168 Success Academy Charter School - Bronx 1 The Urban Assembly Bronx Academy of Letters	6/29/2020	10/27/2020	Soil Quality: exceedances for several metals and SVOCs.	Materials will be excavated and disposed of off-site.	Ongoing	Project in construction.
11	15	X096	11X096	P.S. 096 Richard Rodgers	N/A	N/A	NYSDEC Brownfield Cleanup Program site. Groundwater Quality: Exceedances for several VOCs	Annual vapor intrusion monitoring conducted in the original school building. SSDS and vapor barrier installed and operational for the addition. Subsurface remedial actions implemented. Groundwater inaccessible and use is prohibited.	Ongoing	Remediation is being performed under NYSDEC BCP program.